# **GREAT RIVER CITY LIGHT RAIL**

# Parramatta Light Rail Stage1 Supply, Operate and Maintain Contract ISD-17-6720

Delivery Phase Progress Report – Quarterly Environment Report

Q3 2020

PLR1SOM-GLR-ALL-PE-RPT-000003

Version History Control Box

| Date       | Version Number | Author | Comments |
|------------|----------------|--------|----------|
| 30/09/2020 | 1              |        |          |
|            |                |        |          |

# 

## Contents

| 1  | Amendments from Previous Quarterly Reports                                       |  |  |  |
|--|--|--|--|--|
| 2  | Progress this Quarter  |  |  |  |
| 2.1  | Planning Approvals and CEMP Status:  |  |  |  |
| 2.1.1  | Pre-Construction Minor Works Approval Status:                                    |  |  |  |
| 2.1.2  | Consistency Assessments Currently Being Prepared by SOM for the Following Items: |  |  |  |
| 2.1.3  | Consistency Assessments Undertaken by TfNSW and Reviewed by SOM:                 |  |  |  |
| 2.2  | Environmental Training:  |  |  |  |
| 2.3  | Interface Matters: 4   |  |  |  |
| 2.4  | Conditions of Approval Requirements 4  |  |  |  |
| 2.5  | Environmental Design Requirements4   |  |  |  |
| 2.6  | Trees and Vegetation Management Requirements4                                    |  |  |  |
| 2.6.1  | Tree Register4   |  |  |  |
| 2.6.2  | Tree Protection Plans  |  |  |  |
| 2.6.3  | Progress of the Tree Plantings4  |  |  |  |
| 2.7  | Compliance reporting against the CEMP4   |  |  |  |
| 3  | Conclusion   |  |  |  |
| Attachment 1 – Planning Approval Reporting Requirements and SOM Status |  |  |  |  |

### **1** Amendments from Previous Quarterly Reports

The following items have been inserted into this report to address TfNSW comments on SOMs Quarterly Environmental Report for Q2 2020:

 SOM notes the ONVR workshop with the AA, ER, TfNSW and IC was held on May 27<sup>th</sup> 2020 not May 26<sup>th</sup>.

### 2 **Progress this Quarter**

#### 2.1 Planning Approvals and CEMP Status:

- All plans have been updated to accommodate changes from Staging Report (Rev 6.03).
- CEMP was sent to DPIE for approval on 28<sup>th</sup> August 2020. Comments from DPIE were received on 23<sup>rd</sup> September 2020, SOM are preparing responses.
- Sub Plan consultation has commenced with relevant government agencies.
- Project briefing held with NSW Health on 16<sup>th</sup> July 2020 on SOM scope and the Noise and Vibration Management and Monitoring plan.
- Consultation Reports for the CFMP, CHMP and CSWMP have been submitted to the ER for endorsement.
- ONVR Memos relating to brownfield and greenfield noise have been prepared and sent to EPA for consideration on 17<sup>th</sup> September 2020. Consultation with EPA is scheduled for early October.
- Consultation with Heritage Office ongoing regarding design at Dundas and Carlingford stops, and implications for implementation of interpretive material.

#### 2.1.1 **Pre-Construction Minor Works Approval Status:**

- GRCLR-PCMWA-004 (Geotechnical) Approved by TfNSW 2<sup>nd</sup> September 2020.
- GRCLR-PCMWA 005 (CCTV and Survey) endorsed by ER 18<sup>th</sup> June 2020 and approved by TfNSW on 25<sup>th</sup> June 2020. Environmental Review endorsed by ER 30<sup>th</sup> June 2020 for works under flexibility provisions in planning condition A12.
- GRCLR-PCMWA 006 (Non-Intrusive) Approved by TfNSW 29<sup>th</sup> September 2020.

# 2.1.2 Consistency Assessments Currently Being Prepared by SOM for the Following Items:

- Tetra towers.
- Height of the Administration and Maintenance building at SaMF.
- Use of the SaMF site as a Construction Compound.

#### 2.1.3 Consistency Assessments Undertaken by TfNSW and Reviewed by SOM:

• TFNSW-CA-011 – BOCC, TPS3 and TPS4.

#### 2.2 Environmental Training:

• Training needs are being determined and packages developed for commencement of construction.

#### 2.3 Interface Matters:

- Interface meetings with PCPLR occurred on 7<sup>th</sup> July 2020 and 16<sup>th</sup> September. The next meeting with PCPLR is scheduled for 10<sup>th</sup> November 2020.
- Ongoing weekly SOM/Remediation Contractor interface meetings and workshops are occurring.

#### 2.4 Conditions of Approval Requirements

Reports and notifications required under Schedule 1 of the Planning Approval (Application No. SSI 8285) is listed below in Attachment 1 which includes a SOM status update, which reflects progress against activities in accordance with the Obligations Matrix in Schedule 11 of the Deed.

#### 2.5 Environmental Design Requirements

- The environment team has been working closely with the design team to review design packages and ensure compliance with the CoA, REMMMs and EPO's relevant to design.
- Environmental Design Review Reports (EDRRs) are being prepared with each design package submitted for DDR.
- The following EDRRs have been submitted for DDR during the quarter.
  - SOM03 SOM23 & 28 (combined) SOM21
  - SOM18
    SOM26 & 27 (combined)
    SOM16
  - SOM20
    SOM07
    SOM19
  - SOM11
    SOM12
    SOM02
  - SOM13

#### 2.6 Trees and Vegetation Management Requirements

#### 2.6.1 Tree Register

Tree Register is received from the Independent Arborist at irregular intervals as it is updated by other contractors. SOM has not required any updates to this register.

#### 2.6.2 Tree Protection Plans

No tree protection plans were required during this reporting period.

#### 2.6.3 Progress of the Tree Plantings

No tree planting activities were planned or undertaken during the reporting period.

#### 2.7 Compliance reporting against the CEMP

The CEMP is not an active document until commencement of construction works. Compliance reporting against the CEMP will commence in the first reporting period after the commencement of construction.

## 3 Conclusion

For the Q3 2020 quarterly environmental reporting period there are no non-compliances. The design has progressed with input from the environment and sustainability team. Pre-Construction Minor Works Approvals have progressed, but no construction works have commenced.



# Attachment 1 – Planning Approval Reporting Requirements and SOM Status

#### The table below lists the reports and SOM status update.

| Condition  | Report / Notification /<br>Appointment  | Timing  | Purpose     | Status (SOM)   |  |  |  |
|--|---|---|-------------|--|--|--|--|
| Part A – Administrative                          |   |   |             |  |  |  |  |
| A30 / A31  | Compliance Tracking Program             | At least one month before the commencement of works   | Information | Compliance against all conditions will be tracked in INX.  |  |  |  |
| A34  | Pre – Construction Compliance<br>Report | No later than one month before the commencement<br>of construction (or each stage of construction in<br>staging report) | Information | Pre-construction Compliance Report will be developed and submitted to DPIE at least one month prior to construction. |  |  |  |
| A37  | Construction Compliance Reports         | Every six months from the date of commencement of construction.   | Information | Construction not due to commence this<br>quarter hence no Construction Compliance<br>Reports have been developed.    |  |  |  |
| A38  | Pre – Operation Compliance Report       | No later than one month before commencement of operation  | Information | Operation not due to commence until 2023<br>hence no updates to the Pre-Operational<br>Compliance Report             |  |  |  |
| A43  | Environmental Audit Reports             | Within six weeks of completing the audit  | Information | No audits have been conducted in this quarter.   |  |  |  |
| A45  | Incident Report                         | Within one week of notification of an incident  | Information | No incidents to report in this reporting period  |  |  |  |
| Part B – Communication Information and Reporting |   |   |             |  |  |  |  |
| B9 / B10   | Complaints                              | On request  | Information | No complaints were received this quarter.  |  |  |  |
| B11  | Provision of electronic information     | On request  | Information | Information will be supplied to TfNSW as required  |  |  |  |